



DESIGN, INSTALLATION & TEST CERTIFICATION FORM GAS PIPING SYSTEM - SINGLE FAMILY DWELLINGS

Department of Code Compliance
 1840 Municipal Drive * Lancaster, PA 17601-4162
 (717) 569-6406, Ext. 6 * Fax (717) 560-4183 codecompliance@manheimtownship.org

Project Street Address: _____

Permit Number: _____

Contractor Performing Work: _____

The 2015 International Residential Code requires a pressure test of the gas piping system. This test must be performed prior to concealment of the gas piping system at a pressure not less than 1 ½ times the proposed maximum working pressure, but not less than 3 PSI for 10 minutes. Refer to IRC Sections G2413, G2414, G2415, G2416 and G2417 for installation and test criteria.

Rough-in Test

I hereby **CERTIFY** that I have sized, installed and performed a test of the gas piping system at the location noted above. The gas piping system complies with the above applicable IRC sections. This test was performed prior to the meter or supply connection.

Individual performing test:

_____	_____	_____
<small>Print Name</small>	<small>Signature</small>	<small>Company Name</small>
• Test Date: _____	Test Pressure: _____	PSI
• Test Medium: [<input type="checkbox"/>] Air	[<input type="checkbox"/>] CO2	[<input type="checkbox"/>] Nitrogen

Final Test

I hereby **CERTIFY** that I have performed a soap and meter test of all fittings in the gas piping system with all appliances installed. This test was performed at the above noted address in accordance with UGI and IRC testing requirements.

Individual performing test:

_____	_____	_____
<small>Print Name</small>	<small>Signature</small>	<small>Company Name</small>
• Test Date: _____		

This Installation & Test Certification Form must be completed prior to the Final Inspection of the appliance(s) or building.

The original Certification Test Form must be attached to the installed gas-burning appliance upon completion of all testing or presented to the Code Official prior to or at the Final Inspection.