



# DESIGN, INSTALLATION & TEST CERTIFICATION FORM GAS PIPING SYSTEM COMMERICAL AND IBC RESIDENTIAL OCCUPANCIES

Department of Code Compliance  
1840 Municipal Drive \* Lancaster, PA 17601-4162  
(717) 569-6406, Ext. 6 [codecompliance@manheimtownship.org](mailto:codecompliance@manheimtownship.org)

Project Street Address: \_\_\_\_\_

Permit Number: \_\_\_\_\_

Contractor Performing Work: \_\_\_\_\_

## **Rough-in Inspection & Test – Witnessed by Manheim Township Code Official**

A Rough-In Visual Inspection and a Pressure Test of all new natural gas piping is required. Refer to the notes below for inspection and testing criteria.

2021 International Fuel Gas Code Section 406.4 Test Pressure & Test Duration

**Test Pressure – 1 ½ Times the Maximum Working Pressure, not less than 3 PSI**

**Test Duration – Minimum of 10 minutes. Any reductions of test pressure shall result in a failed inspection.**

**Rough-in Visual & Pressure Tests shall be performed in presence of a Manheim Township Code Official**

## **Final Test – Verification By Contractor**

I hereby **CERTIFY** that I have performed a soap and meter test of all fittings in the gas piping system with all appliances installed. This test was performed at the above noted address in accordance with UGI and IFGC testing requirements.

Individual performing test:

\_\_\_\_\_  
*Print Name*

\_\_\_\_\_  
*Signature*

\_\_\_\_\_  
*Company Name*

• Test Date: \_\_\_\_\_

**This Gas Certification Form must be completed prior to the Final Inspection and after all gas appliances have been installed.**

**The original Gas Certification Test Form must be attached to the installed gas-burning appliance upon completion of all testing or presented to the Code Official prior to or at the Final Inspection.**