



DESIGN, INSTALLATION & TEST CERTIFICATION FORM GAS PIPING SYSTEM

SINGLE FAMILY, TWO FAMILY & TOWNHOUSE DWELLINGS

Department of Code Compliance
1840 Municipal Drive * Lancaster, PA 17601-4162
(717) 569-6406, Ext. 6 codecompliance@manheimtownship.org

Project Street Address: _____

Permit Number: _____

Contractor Performing Work: _____

Rough-in Inspection & Test – Witnessed by Manheim Township Code Official

A Rough-In Visual Inspection and a Pressure Test of all new natural gas piping is required. Refer to the notes below for inspection and testing criteria.

2018 International Residential Code Section G2417 Test Pressure & Test Duration

Test Pressure – 1 ½ Times the Maximum Working Pressure, not less than 3 PSI

Test Duration – Minimum of 10 minutes. Any reductions of test pressure shall result in a failed inspection.

Rough-in Visual & Pressure Tests shall be performed in presence of a Manheim Township Code Official

Final Test – Verification By Contractor

I hereby **CERTIFY** that I have performed a soap and meter test of all fittings in the gas piping system with all appliances installed. This test was performed at the above noted address in accordance with UGI and IRC testing requirements.

Individual performing test:

Print Name

Signature

Company Name

• Test Date: _____

This Gas Certification Form must be completed prior to the Final Inspection and after all gas appliances have been installed.

The original Gas Certification Test Form must be attached to the installed gas-burning appliance upon completion of all testing or presented to the Code Official prior to or at the Final Inspection.